

| | | |
|---|-----------------------|--------------|
| Activity: Scaffold erection (Fixed and Mobile) | Task Location: | Date: |
|---|-----------------------|--------------|

| | |
|--|--|
| 1.0 Hazards – Includes but not limited to the following | |
| Fall of person | Inclement weather |
| Fall of material | Inadequate engineering |
| Collapse of structure | Substandard material used for erection |
| Contact with overhead services | Collision by vehicles and equipment |

| 2.0 Risks | Severity (S) | | | | | Likelihood (L) | | | | | Risk Rating S x L |
|---|--------------------|---|---|---|---|----------------------------|---|---|---|---|----------------------|
| | 1 | 2 | 3 | 4 | 5 | 1 | 2 | 3 | 4 | 5 | |
| Injury | | | | | | | | | | | |
| Inadequate engineering | | | | | | | | | | | |
| Property Damage | | | | | | | | | | | |
| Environmental Impact - Air | | | | | | | | | | | |
| Environmental Impact - Water | | | | | | | | | | | |
| Environmental Impact - Soil | | | | | | | | | | | |
| Environmental Impact - Noise | | | | | | | | | | | |
| Environmental Impact - Waste | | | | | | | | | | | |
| Environmental Impact - Natural Resources | | | | | | | | | | | |
| | Low (1) – High (5) | | | | | Rare (1) – Very Likely (5) | | | | | |
| Risk Rating: 1-3 (Acceptable), 4-16 (Acceptable with controls), 20-25 (Not acceptable) | | | | | | | | | | | |

| 3.0 Control measures– Includes but not limited to the following | Note: Outdoor height work shall be suspended during inclement weather such as rain, storm and/or if wind speed is above 18mph or 16 knots |
|--|--|
| Measures | Yes / No |
| People involved in the task are competent. Scaffolding erection standards are followed | |
| Scaffolder shall wear a full body safety harness and the life line to be anchored to a strong point at all times of erection. As required scaffolder | |
| Temporary access is provided and secured | |
| All material are inspected, certified and in good condition prior to use | |
| Ladder are inspected and erected as per standard | |
| Scaffold must be erected by competent certified scaffolder and on completion inspected and certified by a competent DM authorized scaffold inspector | |
| Pre use inspection was conducted by a competent person on the work platform | |
| Scaffold material are stacked in designated area without obstructing access routes | |
| Scaffolding certified "safe to Use" by competent person | |
| Access to the work place is free from obstructions. Area below the work cordoned off | |
| Involved personnel are fully equipped with necessary personal protective equipment | |

| | | | |
|--|--|-------------------|--|
| I ensure mitigation of above identified hazards; compliance with legal and identified control measures | | | |
| Contractor Rep Name: | | Mobile No: | |
| Signature: | | Company: | |